ctive P	rojects						-
CFS #	Project Name	Approved Project Budget	Estimated Project Total	Change in Estimated Project Total From Prior Report	Projected Over/(Under) Cost Estimate	Total Expenditures thru 03/31/2024	Estimated Remainin Project Costs
1	General Capital	389,920	389,920	-	-	27,492	362,42
2	Sheridan Parkway Phase 1	10,302,998	10,302,998	-	-	10,127,683	175,31
3	Parkside West Phase 1	19,348,670	19,348,670	-	-	16,313,653	3,035,01
4	Sanitary Sewer Trunk Line	2,782,753	2,782,753	-	-	2,719,329	63,424
5	Preble Creek Drainage	7,691,124	7,691,124	-	-	7,667,948	23,17
6	Linear Park Phase 1	3,300,000	3,300,000	-	-	654,195	2,645,80
7	Monumentation Phase 1	121,632	121,632	-	-	90,767	30,86
8	Preble Creek Median Landscaping	545,648	545,648	-	-	522,971	22,67
9	Center Street District (Design Only)	2,580,000	2,580,000	-	-	266,965	2,313,03
10	Southeast Industrial	3,979,748	3,979,748	-	-	3,753,668	226,08
11	West Sheridan Residential Phase 2	8,280,309	8,280,309	-	-	7,531,696	748,613
12	Southlands	25,891,040	25,891,040	-	-	908,111	24,982,92
13	Linear Park Phase 2 and Drainage	4,099,300	4,099,300	-	-	745,130	3,354,17
14	160th Avenue	6,894,000	6,894,000	-	-	4,968,845	1,925,15
15	Sheridan Parkway Phase 2	6,214,688	6,214,688	-	-	1,780,486	4,434,20
16	Monumentation Phase 2	280,655	280,655	-	-	215,441	65,21
17	Flex Phase 3 Offsites (Filing 2 Replat C Ph 3)	1,350,598	1,350,598	-	-	1,249,217	101,38
18	Parkside West Phase 3	1,250,000	1,269,103	19,103	19,103	832,735	436,36
19	Huron Street (Design Only)	1,800,000	1,800,000	-	-	177,723	1,622,27
20	Linear Park Phase 4 (Design Only)	495,418	495,418	-	-	11,300	484,11
21	Parkside West Phase 2	10,330,192	10,330,192	166,160	-	5,155,208	5,174,98
22	Linear Park Phase 3	517,860	517,860	-	-	900	516,96
23	Monumentation Phase 3	234,562	234,562	-	-	121,162	113,40
24	Seeding and Tract Establishment	360,000	360,000	-	-	80,976	279,02
	Totals	119,041,115	119,060,218	185,263	19,103	65,923,602	53,136,616

Anticipated Capital Advances: \$ (30,245,724)

	Α	В	С	D	Е	F	G	Н
	Approved Project <u>Budget</u>	Approved Contract <u>Amounts</u>	Other Projected <u>Costs</u>	Estimated Project <u>Total</u> (B+C)	Change in Estimated Project Total <u>From Prior Report</u> Incr/(Decr)	Projected Over/(Under) <u>Project Budget</u> (D-A)	Total Expenditures thru <u>3/31/2024</u>	Estimated Remaining Project <u>Costs</u> (D-G)
(1) Regional								
<u>General Capital</u>	40.000	40.000	0	40.000	0	0	5 4 4 0	22.000
District Planning/Engineering Management	40,000	40,000	0	40,000	0	0	7,112	32,888
District Management	49,920	49,920	-	49,920	Ů	0	14,440	35,480
District Engineering	150,000	77,127	72,873	150,000	0	0	5,940	144,061
Regional Erosion Control Inspection/Maintenance	150,000	10,194	139,806	150,000	0	0	0	150,000
	389,920	177,241	212,679	389,920	0	0	27,492	362,428
(2) Regional							31,257	
Project: Sheridan Parkway Phase 1								
Indirect Project Costs	886,053	1,054,552	0	1,054,552	0	168,499	1,088,194	(33,642)
Direct Project Costs	8,952,669	9,172,725	0	9,172,725	0	220,056	9,039,489	133,236
Contingency Fund	311,456	0	0	0	0	(311,456)		0
Warranty Fund	152,820	0	75,721	75,721	0	(77,099)	0	75,721
	10,302,998	10,227,277	75,721	10,302,998	0	0	10,127,683	175,315
(3) District 2-4								
Project: Parkside West Phase 1								
Indirect Project Costs	2,745,282	2,793,512	1,128	2,794,640	0	49,358	2,687,707	106,933
Direct Project Costs	16,130,773	15,560,097	386,820	15,946,917	2,086	(183,856)		2,320,971
Contingency Fund	150,000	0	284,498	284,498	(2,086)	134,498	0	284,498
Warranty Fund	322,615	0	322,615	322,615	0	0	0	322,615
	19,348,670	18,353,609	995,061	19,348,670	0	0	16,313,653	3,035,017
(4) Regional								
Project: Sanitary Sewer Trunk Line								
Indirect Project Costs	408,746	395,996	0	395,996	0	(12,750)		21,726
Direct Project Costs	1,982,510	2,347,107	0	2,347,107	0	364,597	2,345,059	2,048
Contingency Fund	351,847	0	0	0	0	(351,847)	0	0
Warranty Fund	39,650	0	39,650	39,650	0	0	0	39,650
	2,782,753	2,743,103	39,650	2,782,753	0	0	2,719,329	63,424
(5) Regional								
Project: Preble Creek Drainage								
Indirect Project Costs	1,247,535	1,410,435	0	1,410,435	0	162,900	1,388,751	21,684
Direct Project Costs	5,638,240	6,279,197	0	6,279,197	0	640,957	6,279,197	0
Contingency Fund	703,943	0	0	0	0	(703,943)	0	0
Warranty Fund	101,406	0	1,492	1,492	0	(99,914)	0	1,492
	7,691,124	7,689,632	1,492	7,691,124	0	0	7,667,948	23,176
(6) Regional								
Project: Linear Park Phase 1								
Indirect Project Costs	650,425	557,123	93,302	650,425	0	0	362,700	287,725
Direct Project Costs	2,476,997	2,424,853	0	2,424,853	(71,089)	(52,144)	291,495	2,133,358
Contingency Fund	123,270	0	175,414	175,414	71,089	52,144	0	175,414
Warranty Fund	49,308	0	49,308	49,308	0	0	0	49,308
	3,300,000	2,981,976	318,024	3,300,000	0	0	654,195	2,645,805

	Α	В	С	D	Е	F	G	Н
	Approved Project Budget	Approved Contract Amounts	Other Projected <u>Costs</u>	Estimated Project <u>Total</u>	Change in Estimated Project Total From Prior Report	Projected Over/(Under) Project Budget	Total Expenditures thru <u>3/31/2024</u>	Estimated Remaining Project <u>Costs</u>
				(B+C)	Incr/(Decr)	(D-A)		(D-G)
(7) Regional				(_ * 9)		(=)		()
Project: Monumentation Phase 1								
Indirect Project Costs	61,817	42,147	19,670	61,817	0	0	37,037	24,780
Direct Project Costs	53,732	53,730	2	53,732	0	0	53,730	2
Contingency Fund	5,057	0	5,057	5,057	0	0	0	5,057
Warranty Fund	1,026	0	1,026	1,026	0	0	0	1,026
	121,632	95,877	25,755	121,632	0	0	90,767	30,865
(8) Regional	11,001	50,077	_ 0,700	11,001		Ũ	50,101	50,000
Project: Preble Creek Median Landscaping								
Indirect Project Costs	115,715	116,001	0	116,001	0	286	101,366	14,635
Direct Project Costs	421,606	421,606	0	421,606	0	_00	421,606	1,000
Contingency Fund	0	0	0	0	0	0	0	0
Warranty Fund	8,327	0	8,041	8,041	0	(286)	0	8,041
	545,648	537,607	8,041	545,648	0	(200)	522,971	22,677
(9) District 2-4	545,040	557,007	0,041	343,040	0	v	522,771	22,077
Project: Center Street District (Design Only)								
Indirect Project Costs	2,580,000	1,520,245	1,059,755	2,580,000	0	0	266,965	2,313,035
Direct Project Costs	2,500,000	1,520,215	1,007,705	2,500,000	0	ů 0	200,705	2,513,035
Contingency Fund	0	0	0	0	0	ů 0	0	0
Warranty Fund	0	0	0	0	0	0	0	0
warrancy runu	2,580,000	1,520,245	1,059,755	2,580,000	0	0	266,965	2,313,035
(10) Regional	2,500,000	1,520,245	1,037,733	2,300,000	0	v	200,703	2,515,055
Project: Southeast Industrial								
Indirect Project Costs	815,343	722,943	92,400	815,343	0	0	759,740	55,603
Direct Project Costs	3,114,043	3,223,749	(109,706)	3,114,043	0	0	2,993,928	120,115
Contingency Fund	10,362	5,225,749	10,362	10,362	0	0	2,993,928	10,362
Warranty Fund	40,000	0	40,000	40,000	0	0	0	40,000
	3,979,748	3,946,692	33,056	3,979,748	0	0	3,753,668	226,080
(11) District 2-4	3,7/7,/40	3,740,072	33,030	3,7/7,/48	0	0	3,733,008	220,080
Project: West Sheridan Residential Phase 2								
Indirect Project Costs	1,078,480	803,312	120,000	923,312	(155,168)	(155,168)	867,184	56,128
-	6,994,718		,	7,186,954	196,313		6,664,512	522,442
Direct Project Costs Contingency Fund	6,994,718	6,925,005 0	261,949 62,932	7,186,954 62,932		192,236		522,442 62,932
• •	100,000	0	62,932 107,111	62,932 107,111	(41,145) 0	(37,068) 0	0	62,932 107,111
Warranty Fund	8,280,309	7,728,317	551,992	8,280,309	0	0	7,531,696	748,613
(12) District 2.4	0,200,309	7,720,317	551,992	0,200,309	0	0	7,531,090	/40,015
(12) District 2-4 Project: Southlands								
Indirect Project Costs	2,857,113	1,078,824	1,778,289	2,857,113	0	0	890,762	1,966,351
-	2,857,113 20,703,560	1,078,824		2,857,113 20,703,560	0	0	890,762 17,349	20,686,211
Direct Project Costs	20,703,560 2,073,246	11,218,844	9,484,716 2,073,246	20,703,560 2,073,246	0	0	17,349	20,686,211 2,073,246
Contingency Fund		U			0	0	0	
Warranty Fund	257,121	12 207 ((0	257,121	257,121	0	0	908,111	257,121
	25,891,040	12,297,668	13,593,372	25,891,040	0	0	908,111	24,982,929

	Α	В	С	D	Е	F	G	Н
	A	A	011	Patrice to 1	Change in Estimated	Ductorstal	Tetel	P-thursday I
	Approved	Approved	Other	Estimated	Developed Textual	Projected	Total	Estimated
	Project	Contract	Projected	Project	Project Total	Over/(Under)	Expenditures thru	Remaining Project
	Budget	<u>Amounts</u>	<u>Costs</u>	<u>Total</u>	From Prior Report	Project Budget	<u>3/31/2024</u>	<u>Costs</u>
Г				(B+C)	Incr/(Decr)	(D-A)		(D-G)
(13) Regional								
Project: Linear Park Phase 2 and Drainage								
Indirect Project Costs	698,399	793,618	0	793,618	69,320	95,219	596,862	196,756
Direct Project Costs	3,036,519	1,971,339	1,065,180	3,036,519	0	0	148,267	2,888,252
Contingency Fund	303,652	0	208,433	208,433	(69,320)	(95,219)	0	208,433
Warranty Fund	60,730	0	60,730	60,730	0	0	0	60,730
	4,099,300	2,764,957	1,334,343	4,099,300	0	0	745,130	3,354,170
(14) Regional								
Project: 160th Avenue								
Indirect Project Costs	989,323	859,833	129,490	989,323	0	0	859,614	129,709
Direct Project Costs	5,466,737	5,274,317	557,370	5,831,687	0	364,950	4,109,230	1,722,457
Contingency Fund	364,950	0	0	0	0	(364,950)	0	0
Warranty Fund	72,990	0	72,990	72,990	0	0	0	72,990
	6,894,000	6,134,150	759,850	6,894,000	0	0	4,968,845	1,925,156
(15) Regional								
Project: Sheridan Parkway Phase 2								
Indirect Project Costs	781,300	627,173	154,127	781,300	0	0	609,287	172,013
Direct Project Costs	4,893,243	3,702,269	1,330,803	5,033,072	45,372	139,829	1,171,199	3,861,873
Contingency Fund	450,121	0	310,292	310,292	(45,372)	(139,829)	0	310,292
Warranty Fund	90,024	0	90,024	90,024	0	0	0	90,024
	6,214,688	4,329,442	1,885,246	6,214,688	0	0	1,780,486	4,434,202
(16) Regional								
Project: Monumentation Phase 2								
Indirect Project Costs	77,734	83,454	0	83,454	103	5,720	59,441	24,013
Direct Project Costs	174,135	164,500	9,635	174,135	0	0	156,000	18,135
Contingency Fund	23,988	0	18,268	18,268	(103)	(5,720)	0	18,268
Warranty Fund	4,798	0	4,798	4,798	0	0	0	4,798
	280,655	247,954	32,701	280,655	0	0	215,441	65,214
(17) District 2-4								
Project: Flex Phase 3 Offsites (Filing 2 Replat C Ph 3)								
Indirect Project Costs	165,683	221,428	0	221,428	0	55,745	199,228	22,200
Direct Project Costs	1,057,960	1,049,989	7,971	1,057,960	0	0	1,049,989	7,971
Contingency Fund	105,796	0	50,051	50,051	0	(55,745)	0	50,051
Warranty Fund	21,159	0	21,159	21,159	0	0	0	21,159
	1,350,598	1,271,417	79,181	1,350,598	0	0	1,249,217	101,381
(18) District 2-4								
Project: Parkside West Phase 3								
Indirect Project Costs	1,250,000	993,464	0	993,464	(64,785)	(256,536)	557,097	436,367
Direct Project Costs	0	275,639	0	275,639	83,888	275,639	275,639	0
Contingency Fund	0	0	0	0	0	0	0	0
Warranty Fund	0	0	0	0	0	0	0	0
	1,250,000	1,269,103	0	1,269,103	19,103	19,103	832,735	436,368

	Α	В	С	D	Е	F	G	Н
	Approved	Approved	Other	Estimated	Change in Estimated	Projected	Total	Estimated
		Contract			Project Total	Over/(Under)	Expenditures thru	
	Project		Projected	Project	,		-	Remaining Project
	<u>Budget</u>	<u>Amounts</u>	<u>Costs</u>	Total	From Prior Report	Project Budget	<u>3/31/2024</u>	Costs
(19) Regional				(B+C)	Incr/(Decr)	(D-A)		(D-G)
Project: Huron Street (Design Only)								
Indirect Project Costs	1,800,000	1,003,301	796,699	1,800,000	0	0	177,723	1,622,277
Direct Project Costs	1,000,000	1,003,501	0	1,000,000	0	0	1/7,725	1,022,277
Contingency Fund	0	0	0	0	0	0	0	0
Warranty Fund	0	0	0	0	0	0	0	0
warranty runu	1,800,000	1,003,301	796,699	1,800,000	0	0	177,723	1,622,277
(20) Regional	1,000,000	1,003,301	770,075	1,000,000		0	177,725	1,022,277
Project: Linear Park Phase 4 (Design Only)								
Indirect Project Costs	495,418	185,505	309,913	495,418	0	0	11,300	484,118
Direct Project Costs	0	0	0	0	0	0	0	0
Contingency Fund	0	0	0	0	0	0	0	0
Warranty Fund	0	0	0	0	0	0	0	0
	495,418	185,505	309,913	495,418	0	0	11,300	484,118
(21) District 2-4	,		,					
Project: Parkside West Phase 2								
Indirect Project Costs	885,500	691,418	194,082	885,500	32,283	0	518,009	367,491
Direct Project Costs	9,063,424	8,494,416	579,135	9,073,551	107,557	10,127	4,637,200	4,436,351
Contingency Fund	200,000	0	189,873	189,873	22,695	(10,127)	0	189,873
Warranty Fund	181,268	0	181,268	181,268	3,625	0	0	181,268
	10,330,192	9,185,834	1,144,358	10,330,192	166,160	0	5,155,208	5,174,984
(22) Regional								
Project: Linear Park Phase 3								
Indirect Project Costs	517,860	162,040	355,820	517,860	0	0	900	516,960
Direct Project Costs	0	0	0	0	0	0	0	0
Contingency Fund	0	0	0	0	0	0	0	0
Warranty Fund	0	0	0	0	0	0	0	0
	517,860	162,040	355,820	517,860	0	0	900	516,960
(23) Regional								
Project: Monumentation Phase 3								
Indirect Project Costs	64,424	64,124	300	64,424	0	0	48,122	16,302
Direct Project Costs	146,080	146,080	0	146,080	0	0	73,040	73,040
Contingency Fund	20,048	0	20,048	20,048	0	0	0	20,048
Warranty Fund	4,010	0	4,010	4,010	0	0	0	4,010
	234,562	210,204	24,358	234,562	0	0	121,162	113,400
(24) Regional								
Project: Seeding and Tract Establishment								
Direct Project Costs	360,000	99,210	260,790	360,000	0	0	80,976	279,024
	360,000	99,210	260,790	360,000	0	0	80,976	279,024
Grand Totals	119,041,115	95,162,361	23,897,857	119,060,218	185,263	19,103	65,923,602	53,136,616

А	В	C	D	E	F	G	Н
pproved	Approved	Other	Estimated	Change in Estimated	Projected	Total	Estimated
Project	Contract	Projected	Project	Project Total	Over/(Under)	Expenditures thru	Remaining Project
Budget	Amounts	Costs	Total	From Prior Report	Project Budget	<u>3/31/2024</u>	<u>Costs</u>
			(B+C)	Incr/(Decr)	(D-A)		(D-G)
50,010,306	43,536,168	6,474,138	50,010,306	0	0	33,666,016	16,344,290
69,030,809	51,626,193	17,423,719	69,049,912	185,263	19,103	32,257,586	36,792,326
0	0	0	0	0	0	0	0
1	Froject Budget 50,010,306	Project Contract Budget Amounts 50,010,306 43,536,168	Froject Contract Projected Budget Amounts Costs 50,010,306 43,536,168 6,474,138 69,030,809 51,626,193 17,423,719	Total Project Contract Projected Project Budget Amounts Costs Total (B+C) 50,010,306 43,536,168 6,474,138 50,010,306 69,030,809 51,626,193 17,423,719 69,049,912	pproved Approved Other Estimated Project Contract Projected Project Project Total Budget Amounts Costs Total From Prior Report (B+C) Incr/(Decr) 50,010,306 43,536,168 6,474,138 50,010,306 0 69,030,809 51,626,193 17,423,719 69,049,912 185,263	pproved Approved Other Estimated Other Project Project Contract Projected Project Project Total Over/(Under) Budget Amounts Costs Total From Prior Report Project Budget 50,010,306 43,536,168 6,474,138 50,010,306 0 0 69,030,809 51,626,193 17,423,719 69,049,912 185,263 19,103	pprovedApprovedOtherEstimatedOtherProjectProjectContractProjectedProjectProject TotalOver/(Under)Expenditures thruBudgetAmountsCostsTotalFrom Prior Report (B+C)Project Budget3/31/202450,010,30643,536,1686,474,13850,010,3060033,666,01669,030,80951,626,19317,423,71969,049,912185,26319,10332,257,586

Cash on Hand: \$ 19,930,965

Available LDA Advance Funding: \$ 2,959,927

Estimated Remaining Project Costs: \$ (53,136,616)

Anticipated Capital Advances: \$ (30,245,724)

* Remaining costs include uncontracted costs of \$23,897,857.00.

** Funding of \$30,245,724.15 is expected from pending agreements.

*** Cash available for contracting is -\$9,307,794.

*** \$2,979,811 in available cash is held in escrow per various agreements

CAPITAL NEEDS ASSESSMENT-BASELINE METROPOLITAN DISTRICT 4/30/2024

H ON HAND + BOND FUNDS AVAILABLE as of 3/28/24		\$	19,930,965				
EAST SHERIDAN PHASE 2 ESCROW		\$	2,959,927	_			
TAL FUNDS AVAILABLE (3/6/24 CFS)		\$	22,890,892				
LESS: COMMITTED PROJECTS: (Remaining to be spent)	CFS #		osed Budget as Board Meeting		rent Budgeted naining Project Spend*	Recommended Position (District PM)	NOTES
R 1: PROJECTS WITHIN CAPITAL FUNDS SUMMARY							
- General Capital Projects (2023 Legacy Budget)	1	\$	389,920		362,428	\$ 362,428	
VV -1 Sheridan Parkway	2	\$	10,302,998		175,315	\$ 175,315	Project warranty expiring prior to Q2 2024
W - 1 Parkside West Residential Phase 1	3	\$	19,348,670		3,035,017	\$ 3,035,017	
- Sanitary Sewer Trunk Line	4	\$	2,782,753		63,424	\$ 63,424	Project warranty expiring prior to Q2 2024
- Preble Creek Drainage	5	\$	7,691,124		23,176	\$ 23,176	Project warranty expiring prior to Q2 2024
V - 1 Linear Park Phase 1	6	\$	3,300,000		2,645,805	\$ 2,645,805	
- Monumentation Phase 1	7	\$	121,632		30,865	\$ 30,865	Project warranty expiring prior to Q2 2024
- Preble Creek Median Landscaping	8	\$	545,648		22,677	\$ 22,677	Project warranty expiring prior to Q2 2024
SD - 1 Center Street Office Infrastructure (Design Only)	9	\$	2,580,000		2,313,035	\$ 2,313,035	
V3 - 1 Southeast Industrial (DDV3, Full Budget)	10	\$	3,979,748		226,080	\$ 226,080	Project warranty expiring prior to Q2 2024
V - 2 West Village Ph2 - Construction	11	\$	8,280,309		748,613	\$ 748,613	Project warranty expiring prior to Q2 2024
- 1 Southlands- Full Construction Budget, With Water Main Reimbursements	12 13	\$	25,921,007		25,012,896	\$ 25,012,896	
- 1 Linear Park Phase 2 + Drainage Design + Grading		\$	4,504,632		3,759,502	\$ 3,759,502	
- 1 160th Avenue (Sheridan to NP Flex 4)- Design + Grading + Wets	14	\$ \$	6,894,000		1,925,155	\$ 1,925,155	
- 1 Sheridan Parkway Phase 2 Design + Grading + Wets	15	\$	6,214,688		4,434,202	\$ 4,434,202	
- Monumentation (Phase 2)	16	\$	280,655		65,214	\$ 65,214	
P3/4 Flex Industrial Phase 3 Offsites	17	\$	1,350,599		101,382	\$ 101,382	
R - 3 Parkside West Residential Phase 3/4 Design	18	\$ \$	1,250,000		417,265	\$ 417,265	
E-1 Huron Street/PSE Backbone improvements	19	5	1,800,000		1,622,277	\$ 1,622,277	
SE-1 Linear Park Phase 4 Design (Parkside East Adjacent)	20 21	\$	495,418		484,118	\$ 484,118 • 5 474 004	
W-2 Parkside West Residential Phase 2	21	\$	10,330,192		5,174,984	\$ 5,174,984	
W - 3 Linear Park Phase 3 Design	22	5	517,860		516,960	\$ 516,960	
Monumentation Phase 3 (2023 Install)	23	\$	234,562		113,400	\$ 113,400	
2023 Soil Management, Weed/Erosion Mitigation	24	\$	360,000	\$	279,024	\$ 279,024	

	LESS: COMMITTED PROJECTS: (Remaining to be spent)		ojected Budget	Anticipated Project Funding (Need) Date	Projected Advances (NTP/Appropriations)		Balar	mulative nce, Tier 2 ojects**	NOTES
60th/SPW	Water Main Reimbursement (160th/Sheridan Combined)	\$	(1,498,604)	6/1/2024	\$	(1,498,604)	\$ ((29,163,318)	
	PSW Phase 3 Escrow	\$	(10,977,756)	7/1/2024	\$	(10,977,756)	\$ ((18,185,562)	
PSW - 3	PSW Phase 3 Construction+ Remaining Indirects	\$	10,977,756	7/1/2024	\$	10,977,756	\$ ((29,163,318)	
	Baseline 2024 Signage (Phase 4) installations	\$	250,000	8/1/2024	\$	250,000	\$ ((29,413,318)	
	2021 Bond Refunding Projection	\$	(31,713,191)	9/15/2024	\$	(31,713,191)	\$	2,299,873	
CSD - 1	Highway 7 Improvements- West of Sheridan (High ROM, 1050/lf)	\$	774,250	10/15/2024	\$	774,250	\$	1,525,623	
CSD - 1	Parkside East Intracts Design (Developer Reimburse)	\$	1,711,265	12/15/2024	\$	1,711,265	\$	(185,642)	
SL - 1	Water Main Reimbursement (Southlands)	\$	(1,674,000)	12/15/2024	\$	(1,674,000)	\$	1,488,358	
PSW - 4	Linear Park- Phase 3 (Tied to Phase 4 EVR)	\$	1,911,493	1/15/2025	\$	1,911,493		(423,135)	
CSD - 1	CSD Phase 1 (Construction)	\$	58,180,500	1/15/2025	\$	58,180,500	\$ ((58,603,635)	Placeholder; Final Budget not yet identifie
	2025 General Capital Budget	\$	390,000	2/1/2025	\$	390,000	\$ ((58,993,635)	
CSD - 1	Commercial (Center Street, 2025) Bonds- Placeholder	\$	(25,023,812)	4/15/2025	\$	(25,023,812)		(33,969,823)	
PSW - 4	PSW Phase 4 Construction	\$	7,342,693	6/15/2025	\$	7,342,693		(41,312,516)	
PSW - 4	PSW Phase 4 Escrow	\$	(7,342,693)	6/15/2025	\$	(7,342,693)	\$ ((33,969,823)	
	AVAILABLE BALANCE AFTER CFS + TIER 2 F				\$	-	\$ ((33,969,823)	<u> </u>

DISCLAIMER: This document is intended for planning purposes only, please see the 2023/2024 Adopted Budgets for District approved and appropriated funds

** Negative cumulative balances do not reflect any current projected shortfall for the district, and only identify costs of upcoming projects.



